

Powerhook Order Transmittal and Check Sheet

Rev. Date 2/7/17

(Note: Items below listed in **bold text** are subject to additional charge if not included in original quote)

Salesman: _____	Office Phone: _____
-----------------	---------------------

INFORMATION IN THIS SECTION IS REQUIRED TO VALIDATE EQUIPMENT WARRANTY

Bill To Address: _____	Ship To Address: _____	End User Address: _____	End User Type: <input type="checkbox"/> .com <input type="checkbox"/> Aero/Auto <input type="checkbox"/> Beverage <input type="checkbox"/> Consumer <input type="checkbox"/> Developer <input type="checkbox"/> Foodservice <input type="checkbox"/> Warehousing	<input type="checkbox"/> Government <input type="checkbox"/> Grocery Distribution <input type="checkbox"/> Grocery Retail <input type="checkbox"/> Industrial <input type="checkbox"/> Retail Distribution <input type="checkbox"/> Retail Stores <input type="checkbox"/> Trucking <input type="checkbox"/> Pharmaceutical
----------------------------------	----------------------------------	-----------------------------------	--	--


PO # _____	Requested Ship Date: _____	Shipping Instructions: _____	
Quantity _____	Carrier: _____	<input type="checkbox"/> Prepaid	<input type="checkbox"/> Flatbed Required
Dock Leveler Model: _____	Quote #: _____	<input type="checkbox"/> Collect	<input type="checkbox"/> Van Required
Capacity: _____	Phone #: _____	<input type="checkbox"/> Third Party	

Restraint Information – REQUIRED

Communication Lights:
 All LED Lights

Optional Extras <input type="checkbox"/> Interlock Terminal (For extra leveler or door switch) <input type="checkbox"/> Auto Raise Feature (Lip to Grade) <input type="checkbox"/> Low Profile Design	Available Finishes: <input type="checkbox"/> Standard Gray Finish <input type="checkbox"/> Spray Metalize
---	--

The area where the hook pan is to be installed needs to be free form obstruction. From the front wall to the rear of the pan measures 48" after it has been poured in place. The pan width after it has been poured in place is 13". There can not be any obstructions by house cylinder trunnions, hold down assemblies, or any cross member in the area described. Please see drawing below:



Note: There are 17 wires coming into this box. It needs to be of sufficient size to accommodate. The recommended size box is 6" x 6". If Junction Box is not available, conduit can be run through front of leveler.

The hook at the resting state needs to be approximately 28" off grade. Is there enough room for the Powerhook to operate and capture an ICC bar at approximately 28" off grade without hitting the dock leveler lip on the unstroke first before contacting the ICC bar? _____

The pump, motor and valve assembly can be pit mounted or wall mounted. _____

The Powerhook can be successfully retrofit by offsetting the unit 14" off center beneath competitor mechanical units with center springs.

Notes:

INFORMATION IN THIS SECTION IS REQUIRED TO VALIDATE EQUIPMENT WARRANTY

Make & Model of Leveler _____	Pit Depth (Front of Pit) _____	Notes: _____
Dock Height _____	Pit Length _____ Pit Width _____	
Lip Length _____ <input type="checkbox"/> Barrier Lip	Bumper Projection: _____	

Dock Conditions - REQUIRED

Dock Face Design (vertical and plumb) <input type="checkbox"/> Yes <input type="checkbox"/> No	Dock Face Construction Material _____ Thickness _____	Notes:
Drive Construction Material _____ Thickness _____		
Drive Approach <input type="checkbox"/> Level <input type="checkbox"/> Incline	% of Slope _____	
(Check One) <input type="checkbox"/> Decline <input type="checkbox"/> Split--describe _____		
Does the drive have any drains or other obstructions? <input type="checkbox"/> Yes <input type="checkbox"/> No		
Voltage and Phase _____		
Size of Junction Box at Rear Pit Wall _____		

For additional loading dock, construction and safety items go to www.alliedocksolutions.com.

Additional Notes: _____	Net price each: \$ _____
	Total net price: \$ _____