

# Powerhook Order Transmittal and Check Sheet

Rev. Date 2/7/17

(Note: Items below listed in **bold text** are subject to additional charge if not included in original quote)

Salesman: _____	Office Phone: _____
-----------------	---------------------

**INFORMATION IN THIS SECTION IS REQUIRED TO VALIDATE EQUIPMENT WARRANTY**

Bill To Address:	Ship To Address:	End User Address:	End User Type:	<input type="checkbox"/> Government <input type="checkbox"/> Grocery Distribution <input type="checkbox"/> Grocery Retail <input type="checkbox"/> Industrial <input type="checkbox"/> Retail Distribution <input type="checkbox"/> Retail Stores <input type="checkbox"/> Trucking <input type="checkbox"/> Pharmaceutical
			<input type="checkbox"/> .com <input type="checkbox"/> Aero/Auto <input type="checkbox"/> Beverage <input type="checkbox"/> Consumer <input type="checkbox"/> Developer <input type="checkbox"/> Foodservice <input type="checkbox"/> Warehousing	


PO # _____	Requested Ship Date: _____	Shipping Instructions:	
Quantity _____	Carrier: _____	<input type="checkbox"/> Prepaid	<input type="checkbox"/> Flatbed Required
Dock Leveler Model: _____	Quote #: _____	<input type="checkbox"/> Collect	<input type="checkbox"/> Van Required
Capacity: _____	Phone #: _____	<input type="checkbox"/> Third Party	

**Restraint Information – REQUIRED**

Communication Lights:  
 All LED Lights

<b>Optional Extras</b> <input type="checkbox"/> Interlock Terminal (For extra leveler or door switch) <input type="checkbox"/> Auto Raise Feature (Lip to Grade) <input type="checkbox"/> Low Profile Design	<b>Available Finishes:</b> <input type="checkbox"/> Standard Gray Finish <input type="checkbox"/> Spray Metalize
---	--

The area where the hook pan is to be installed needs to be free form obstruction. From the front wall to the rear of the pan measures 48" after it has been poured in place. The pan width after it has been poured in place is 13". There can not be any obstructions by house cylinder trunnions, hold down assemblies, or any cross member in the area described. Please see drawing below:



**Note: There are 17 wires coming into this box. It needs to be of sufficient size to accommodate. The recommended size box is 6" x 6". If Junction Box is not available, conduit can be run through front of leveler.**

The hook at the resting state needs to be approximately 28" off grade. Is there enough room for the Powerhook to operate and capture an ICC bar at approximately 28" off grade without hitting the dock leveler lip on the unstroke first before contacting the ICC bar? \_\_\_\_\_

The pump, motor and valve assembly can be pit mounted or wall mounted. \_\_\_\_\_

The Powerhook can be successfully retrofit by offsetting the unit 14" off center beneath competitor mechanical units with center springs.

Notes:

**INFORMATION IN THIS SECTION IS REQUIRED TO VALIDATE EQUIPMENT WARRANTY**

Make & Model of Leveler _____	Pit Depth (Front of Pit) _____	Notes:
Dock Height _____	Pit Length _____ Pit Width _____	
Lip Length _____ <input type="checkbox"/> Barrier Lip	Bumper Projection: _____	

**Dock Conditions - REQUIRED**

Dock Face Design (vertical and plumb) <input type="checkbox"/> Yes <input type="checkbox"/> No	Dock Face Construction Material _____ Thickness _____	Notes:	
Drive Construction Material _____ Thickness _____			
Drive Approach (Check One) <input type="checkbox"/> Level <input type="checkbox"/> Decline	<input type="checkbox"/> Incline <input type="checkbox"/> Split--describe _____		% of Slope _____
Does the drive have any drains or other obstructions? <input type="checkbox"/> Yes <input type="checkbox"/> No			
Voltage and Phase _____			
Size of Junction Box at Rear Pit Wall _____			
For additional loading dock, construction and safety items go to <a href="http://www.alliedocksolutions.com">www.alliedocksolutions.com</a> .			

Additional Notes:	Net price each: \$
	Total net price: \$