# *Master Control Panel Check Sheet*

*Rev. Date 10.13.16*

*(Note: Items below listed in **bold text** are subject to additional charge if not included in original quote)*

| Date Entered | PO # | | |
|---|---|---|---|

## *Products to be Included in Panel*

- ☐ Pit Style Dock Leveler
- ☐ **Dock Leveler with Lip Stored Limit Switch**
- ☐ Vertical Leveler
- ☐ **Manual Vehicle Restraint (Lights)**
- ☐ **Automatic Vehicle Restraint**
- ☐ **Automatic Doors with Push Buttons**
  **(Switches By Door Supplier)**
- ☐ **Manual Doors**
  **(Interlocked through Mechanical Switches)**

  Switches Supplied by ☐ Systems ☐ Others
- ☐ **Dock Alert Light Communication Package**
  - ☐ Manual
  - ☐ Automatic
  - ☐ What signals light to change _____
- ☐ **Dock Light**
  - ☐ Switch only
  - ☐ Switch and Power
- ☐ **Guide Lights**
- ☐ **Inflatable Shelter**
- ☐ **Bar Lift Barrier**
- ☐ **Outlet – Function of outlet**

  _____
- ☐ **Disconnect Switch/Branch Circuit Protection**
  - ☐ Supplied Dock Equipment Only
  - ☐ Additional Protection for Door

    Door Motor Horsepower _____

    Full Load Amps _____
- ☐ **ARTD (Auto Return to Dock)**
- ☐ **E-Stop (Emergency Stop)**
- ☐ **Lip Out**
- ☐ **Audible Alarm**
- ☐ **Key Lock in Lieu of Selector Switch**
- ☐ **CentraPower**

## *Common Interlock Sequences*

### Upon Truck Arrival at Dock

- ☐ **Restraint Engaged Before Door Opens (Powered Doors)**
- ☐ Restraint Engaged Enables Leveler to Operate
- ☐ Door Open Enables Leveler to Operate
- ☐ **Dock Shelter or Barrier In Sequence (Please Specify)**
- ☐ **Automatic Dock Light On/Off – Specify When**
- ☐ **Other (Please Specify)**

**Note: Standard sequence for light switching is when door is fully raised for Dock Alert automatic and when restraint is engaged for automatic restraints. If other, please specify.**

### Truck Ready to Depart Dock

- ☐ **Leveler Stored Enables Release of Restraint**
- ☐ **Leveler Stored Enables Door to Lower**
  **(Requires Lip Stored or Leveler Stored Limit Switch)**
- ☐ **Door Closed Enables Release of Restraint**
- ☐ **Dock Shelter or Barrier in Sequence (Please Specify)**
- ☐ **Automatic Dock Light On/Off – Specify When**
- ☐ **Other (Please Specify)**

**Note: Standard sequence for light switching is when door starts to close for Dock Alert and when restraint is released for automatic restraints. If other, please specify.**

***Please Describe Required Sequence of Operation:***